

Progress Report

First Quarter 2014
Spears 1858 Project

A Progress Newsletter from Trusthold Development Group SAL (TDG)

Spears 1858 Progress Report is a newsletter distributed to all Project's Tenants. It is brief news that jointly describes all project's aspects including Project Management, Construction Management, Marketing & Sales and Financial Management.

This issue contains:

- ➤ General Overview;
- Construction Brief;
- Site Photos;
- Sales Summary;
- ➤ Milestone Schedule;
- Upcoming Targets;
- News



General Overview



Spears 1858, so far ,has concluded the following achievements:

- 65% of the Project has been sold.
- The Construction and the Proceed Permit have been attained.
- Shoring and Excavation works have been completed.
- Tender for General Contractor has been launched. The contract was awarded to "EBCO BITAR".
- Construction works has been commenced on September 2013.
- The Conveying System "Elevators" was awarded to "MITSULIFT".



Construction Brief

Shoring and Exavation progress

Shoring and Exavation works have been accomplished in the 2nd Quarter of 2013.

Legalization and Permits

As stated earlier, the Construction and Proceed Permit have been attained as shown below:

الجمهومرية اللبنانية دائرة المبان عدد: ٢٣/٢٠١٢
مصلحة الفندسة عدد: ١٦٩٥/٢٠١٢
بلدية بيروت عفار: ١٨٥٨ / المصطبة
cult,
رخصة بنياء
ان محافظ مدینه بیروت
يناً، على قانون البَلْدَيَات الصادر بالمرسوم الإشتراعي رقم ١١٨ تاريخ ٣٠ /٦/ ٧٧ بناءً على التوانين ، قد ما ١٨٨ تا بناء ١٨٨ / ٨٨ ما القانين ، قد ١٤٦ تا بيث ١٠ /١ / ٢٠٠٤ والمرسوم التطبيقي ، قد ١٩٨٧ ،
د على فالورن المدين المعادل بمعادل و المسافح الرحم المعادل المدين المدين المدين المدين المدين المدين المدين ال بناء على القادل رقم - (/ لهما 1/ أمر / المدين المدين المدين المدين المدين المدين المدين المدين المدين المدين تاريخ / ٢/١/ ٢٠٠٠ والمرسوم التعديلي ٢١٧ تاريخ / ١/ / ٢٠٠٧ والقانون رقم ٧/١/ تاريخ / ٢/١/ المدين المدين المدين
يناءً على الطلب المقدم من أحمد ضاهر الحاج
يناءَ على التعبد الخطي من قبل المهندس المسبول سليم الاتصاري نظرت هذر الدخرة الديناداً الم الكشف القدر عد ٢٠١٣-١٠٦ تاريخ ٢٠٠٧-٢٠١٣
وبعد أن سنوفيت الرسوم العلوجية عليه يموجية أريضنان ربم
ولم تسيد عصد عديد المستحد المستحد المستحدد المست
بقيمة ١٥،٥٣١،٠٠ فقط خمسة عشر مليون وخمسماية وسنة وثلاثون الف ليرة لينائية
ويم تستيد حصة نقاية المهندسين بموجب الصنال (قم
بقيمة * ٣٨٠٨٣٩،٠٠٠ فقط شعائية وثلاثون مليون وشعائعائية وتسعة وثلاثون الف ليرة لبنائية
وتم تسديد رسم الطابع المالي بموجب ايصال رقم مراح ما مر
بقيمة اربعة والمربعا مرسعا مي والمروز الله ل. ل .
حضر موقد من قبل صاحب العلاقة وأبرز
ne ceta de constituições
الهندس المهندس
رئيس دائرة رخص المباني و المجاري
رئيس دائرة المباني بالنكليف
C-XVX
المعد ضاهر الحاج المراقبة في هذه الرحصة وقفاً للشروط المغروضة.
أعطيت هذه الرخصة مع حفظ حقوق الغير ويعمل بها لمدة ٢ مسلوات
إعتباراً من هذا التاريخ
بيروث في يد
product accounts
أعماله المعالم
Att Condition
Value Among R





Tender Files & Contract Award

In June 2013, TDG launched Tender for main Contractor that includes Concrete Works, MEP Works and Architectural Finishing Works.

Nine qualified Contractors have been chosen to tender where they have submitted their Lump Sum offers for executing the above packages. After one month of evaluation & negotiation, the contract was awarded to EBCO BITAR.

TDG signed with M/s MITSULIFT the supply and Install of Conveying Systems "Elevators", with a total of four passengers Elevators and one service Elevator. The Load is 600kg/Elevator and the speed is 1.75 m/s.

Tenant's Modifications

Package I that has to do with Block Works and Sunken Slabs (locations and size of Bathrooms and Kitchens) is being finalized with all Tenants.


Progress of Works on Site

- Mobilization period is completed.
- Raft foundation was poured.
- Up to date, cover slab of the 2nd basement has been completed along with all retaining walls and core walls.
- High quality water proofing system is being applied to all basements walls and to the water tank by using "Kryton System".
- Concrete cylinders are being taken during every concrete pouring and crushing of cylinders is being performed in an accredited Laboratory to check the compressive strength of Concrete.
- Tensile test for Steel reinforcement is being implemented with every new steel batch.




Site Photos

Steel Reinforcements fixation and Concrete casting


























Sales Summary

Floor	Unit	Type	Nbr Of Bdrs	Total Sellable	
1st	1A	Simplex	2	118	AVAILABLE
	1B	Simplex	2	118	SOLD
	1C	Simplex	2	145	SOLD
	1D	Simplex	2	131	SOLD
	2A	Simplex	2	118	SOLD
2nd	2B	Simplex	2	112	SOLD
ZIId	2C	Simplex	2	134	SOLD
	2D	Simplex	2	127	SOLD
	3A	Simplex	2	118	SOLD
3rd	3B	Simplex	2	118	SOLD
Siu	3C	Simplex	2	145	SOLD
	3D	Simplex	2	131	SOLD
	4A	Simplex	2	118	AVAILABLE
4th	4B	Simplex	2	112	SOLD
401	4C	Simplex	2	134	SOLD
	4D	Simplex	2	127	SOLD
	5A	Simplex	2	118	AVAILABLE
5th	5B	Simplex	2	118	SOLD
3tii	5C	Simplex	2	134	SOLD
	5D	Simplex	2	131	SOLD
	6A	Simplex	2	118	AVAILABLE
6th	6B	Simplex	2	112	SOLD
otii	6C	Simplex	2	145	SOLD
	6D	Simplex	2	127	SOLD
	7A	Simplex	2	118	AVAILABLE
7th	7B	Simplex	2	118	SOLD
/th	7C	Simplex	2	134	SOLD
	7D	Simplex	2	131	SOLD



8th	8E	Simplex	2	197	SOLD	
	8F	Simplex	3 ⁺	256	AVAILABLE	
9th	9E	Simplex	2	174	SOLD	
	9F	Simplex	3 ⁺	221	AVAILABLE	
10th	10E	Simplex	2	169	AVAILABLE	
	10F	Simplex	3 ⁺	229	AVAILABLE	
11th	11E	Simplex	2*	174	AVAILABLE	
	11F	Simplex	3 +	221	AVAILABLE	
12th	12E	Simplex	2*	169	AVAILABLE	
	12F	Simplex	3 ⁺	229	AVAILABLE	
13th	DUPLEX	D1	3	183	AVAILABLE	
14th	1	Duplex	3	125	AVAILABLE	
Total				308	AVAILABLE	
13th	DUPLEX	D 1	3	211	SOLD	
14th	2	Duplex	3	127	SOLD	
Total				338		



Milestone Schedule

The construction of "SPEARS 1858 Project" will be performed in several stages and will include the following main Milestone Activities as shown in the below table:

Activity Description	Start	<u>Finish</u>
Start of the project	2-Apr-12	
Architectural and Structural Drawings	2-Apr-12	31-Dec-12
Acquisition of Shoring & Excavation permit	2-Apr-12	31-Aug-12
Start of Shoring & Excavation works	1-Sep-12	
Shoring & Excavation works	1-Sep-12	31-May-12
Tender File	1-Jan-13	1-Jun-13
Budget	1-Jan-13	28-Feb-13
Master Schedule	1-Jan-13	28-Feb-13
Tender Launch /Evaluation/Tender Award	1-Jun-13	31-Aug-13
Start of Construction works	1-Sep-13	
Reaching Ground Floor	1-Sep-13	30-Apr-14
Reaching 7th Floor	1-May-14	25-Aug-14
End Of Structural Concrete works	26-Aug-14	31-Dec-14
Completion of Common Area and Cladding Works	1-Jan-15	1-Aug-15
Completion of Interior works	3-Aug-15	31-Dec-15
Registration of Apartments	During 2016	
Construction permit	1-Sep-13	





Upcoming Targets

Trusthold aims to accomplish the following targets:

- Reaching/Casting Ground Floor.
- Kitchen Package to be finalized.
- Supplier of Sanitary fixtures & features to be chosen.
- Tenant's modifications Package I to be agreed upon.
- Starting Finishing Works in Basements.





News

- ❖ Facebook for TDG is under preparing. It will be launched in the second quarter of 2014.
- ❖ An advertisement for Spears 1858 and Rubik 1709 have been published at "Al-Iktissad Wal-Aamal" Magazine in January 2014 as shown on the right side.
- Construction Permit for Rubik 1709 project has been secured. Construction works will be launched on February 2014.

